CMC Bio Filter Service

Service Date: 7 March 2026

Work Completed

• Electrical control systems checked – all functioning correctly.
• All five pumps operational.
• Biofilter pumps removed, checked, and cleaned.
• Biofilter tank emptied using vacuum tanker.
• Pumps reinstalled.
• Biofilter tank jet washed.

System Status

The system was left in good working order.

Engineer

Manny

Next Action

Primary tank scheduled to be emptied next week.